MONTHLY CHECKS OF WALDRINGFIELD PLAYING FIELD

		Comment ✓ = satisfactory
Access:	Are all access routes safe & unobstructed?	Yes
Signs:	Are signs in appropriate position & in good condition?	Yes
Gates:	Are gates functional & free from obstruction & in good repair?	Yes
Fencing	Is all fencing in good condition?	No, as previously reported contuining.
Seating:	Is seating safe & in good condition? Are any nuts, bolts/screws out of position?	Yes awating new base
Bins:	Check that bins (3) are being emptied. Pick up rubbish from playing field.	Yes
Pathways:	Are pathways clear and safe?	Yes
See-saw:	Is see-saw structure intact? Is safety surface in good condition? Do the stops prevent excessive up & down movement? Are any nuts, bolts out of position?	Yes
Swings: infant & Junior	Is seating intact? Are chains intact? Do swings work normally? Is safety surface in good condition? Are any nuts, bolts or screws out of position?	Yes
Basket Swing		YES
Slide:	Is surface free from irregularities? Is landing area free from obstruction? Is safety surface intact? Is access safe?	YES
Parallel Bars:	Check condition of safety surface and structure.	Yes
Goal Posts:	Are goal posts firm in the ground? Is ground level around the posts?	Yes
Stepping Snake:	Check for any splits or rot and looseness of wooden posts.	OK
Train:	Check for any splits or rot and security of items.	YES
New Complex	Are surfaces generally safe & free from any dangerous protrusions?	Yes
Roundabout:	Check that rotation is smooth and gap round platform is even.	Yes
Climbing Net:	Check that ropes are not excessive slack or connectors loose..	OK
Whole Site:	Sweep safety surfaces and scrub if necessary. . Check that all metal paintwork/galvanising is in reasonable condition. Check site generally for dangerous litter, excavations etc. Check that trees and shrubs do not present any danger or have loose branches, trim or retie any loose growth.	Awaiting grass to grow in new area.

Any problems should be reported to the Clerk.

Checks performed by: RF **Master signed:**

Date: 03-11-2026